



SITE LAYOUT

AMRAPALI, CENTURIAN (TERRACE HOMES & TROPICAL GARDEN)

Project Name: Construction/Rectification of Balance works /Left Out works of Amrapali Centurian park (Terrace Homes & Tropical Garden) on as is where Basis at Plot GH- 05, Sector Techzone-04, Greater Noida, Uttar Pradesh, pertains to Amrapali group.

Date of Start	28.08.2020
Date Of Completion	27.08.2023
Revised Date of Completion (Due to Covid-19 Pandemic 2nd Waves and delay in receiving payments)	28.02.2024

FLAT HAND OVER PLANNING

Sl. No.	Tower No.	No. of Un-finished Flats	Completion schedule	Completion as on 28.02.2022 as per NBCC Scope (%)	Overall Completion as on 28.02.2022 (%)
1	A1	72	Aug.-2022	56%	66%
2	A2	72	Aug.-2022	55%	65%
3	A3	72	Aug.-2022	52%	63%
4	A4	72	Aug.-2022	51%	60%
5	A5	72	Aug.-2022	50%	59%
6	B2	160	Aug.-2022	47%	49%
7	B1	160	Feb.-2023	47%	49%
8	B3	160	Feb.-2023	21%	37%
9	B4	160	Feb.-2023	26%	40%
10	B5	160	Feb.-2023	20%	43%
11	F1	210	Feb.-2023	25%	43%
12	F2	210	Feb.-2023	25%	43%
13	F3	210	Jul.-2023	25%	37%
14	F4	210	Jul.-2023	25%	39%
15	F5	206	Jul.-2023	25%	39%
16	F6	207	Jul.-2023	20%	38%
17	F7	210	Jul.-2023	20%	37%
18	B6	160	Jul.-2023	18%	40%
19	B7	160	Jul.-2023	18%	38%
20	B8	210	Dec.-2023	10%	35%
21	B9	160	Dec.-2023	10%	35%
22	F8	160	Dec.-2023	12%	37%
23	F9	250	Aug-23	28%	29%
24	F10	250	Aug-23	28%	29%
25	F11	249	Aug-23	14%	15%
26	F12	250	Aug-23	9%	10%
27	F12A	249	Aug-23	12%	13%

AMRAPALI, CENTURIAN (TERRACE HOMES & TROPICAL GARDEN)

Project Name: Construction/Rectification of Balance works /Left Out works of Amrapali Centurian park (Terrace Homes & Tropical Garden) on as is where Basis at Plot GH- 05, Sector Techzone-04, Greater Noida, Uttar Pradesh, pertains to Amrapali group.

Date of Start	28.08.2020
Date Of Completion	27.08.2023
Revised Date of Completion (Due to Covid-19 Pandemic 2nd Waves and delay in reciving payments)	28.02.2024

External MEP Works

Sl. No	Description	Completion schedule	Completion as on 28.02.2022 as per NBCC Scope (%)	Overall Completion as on 28.02.2022 (%)
1	DGs	Aug-22/Feb-23/ Jul-23/Dec-23	0%	0%
2	Transformers	Aug-22/Feb-23/ Jul-23/Dec-23	5%	5%
3	STP	Aug-22/Feb-23/ Jul-23/Dec-23	29%	29%
4	WTP	Aug-22/Feb-23/ Jul-23/Dec-23	29%	29%
5	Firefighting works	Aug-22/Feb-23/ Jul-23/Dec-23	29%	29%
6	Lift	Aug-22/Feb-23/ Jul-23/Dec-23	7%	7%
7	Basement Ventilation	Aug-22/Feb-23/ Jul-23/Dec-23	0%	0%

EXTERNAL DEVELOPMENT WORKS

Sl. No	Description	Completion schedule	Completion as on 28.02.2022 as per NBCC Scope (%)	Overall Completion as on 28.02.2022 (%)
1	Road work	Aug-22/Feb-23/ Jul-23/Dec-23	0%	0%
2	External Electrical work	Aug-22/Feb-23/ Jul-23/Dec-23	0%	0%
3	Horticulture work	Aug-22/Feb-23/ Jul-23/Dec-23	0%	0%

TOWER - A1 EXTERNAL PLASTER WORK IN PROGRESS



TOWER - A3 EXTERNAL PLASTER WORK IN PROGRESS



TOWER - B1 SAMPLE FLAT POP WORK IN PROGRESS



TOWER - F12A EXTERNAL PLASTER WORK IN PROGRESS



TOWER - B1 KITCHEN WORK IN PROGRESS



TOWER - B2 EXTERNAL PLASTER WORK IN PROGRESS



TOWER - F9 EXTERNAL PLASTER WORK IN PROGRESS

