



F12 F11 F10

F9

F8

F7

F6

F5

Area Subleased

Open

OPEN

F15

OPEN

F16

F17

F18

E

D

NBCC Office

Authority Public Garden

A5

A4

A3

A2

A1

B2

B1

B3

B4

B5

B6

B7

B8

OPEN

F1

F2

F3

F4

F5

F6

F7

F8

F9

F10

F11

F12

F13

F14

F15

F16

F17

F18

AMRAPALI, CENTURIAN (LOW RISE)

Project Name : Construction / Rectification of Balance works / Left Out works of AMRAPALI CENTURIAN PARK (LOW RISE + O2 VALLEY) on As is where Basis at Plot GH- 05, Sector Techzone-IV, Greater Noida, Uttar Pradesh, pertains to Amrapali group.

Date of Start 15.03.2020

Date Of Completion 14.03.2022

Revised Date of Completion (Due to Covid-19 Pandemic 1st Waves, 2nd Waves and delay in receiving payments) 31.10 .2022

FLAT HAND OVER PLANNING**LOW RISE**

Sl. No.	Tower No.	No. of Un-finished Flats	Completion schedule	Completion as on 31.03.22 as per NBCC Scope (%)	Overall Completion as on 31.03.2022 (%)
1	E1	10	Mar.-2022	99%	99%
2	E2	30	Mar.-2022	99%	99%
3	E3	50	Mar.-2022	99%	99%
4	E4	50	Mar.-2022	99%	99%
5	D1	20	Mar.-2022	97%	98%
6	D2	10	Mar.-2022	97%	98%
7	D3	20	Mar.-2022	97%	98%
8	D4	10	Mar.-2022	97%	98%
9	D5	50	Mar.-2022	97%	98%
10	D6	50	Mar.-2022	97%	98%
11	C1	30	Jun-22	73%	86%
12	C2	40	Jun-22	73%	85%
13	C3	20	Jun-22	71%	83%
14	C4	10	Jun-22	72%	84%
15	C5	10	Jun-22	72%	84%
16	C6	20	Jun-22	78%	85%
17	C7	10	Jun-22	78%	85%
18	C8	20	Jun-22	72%	82%
19	C9	20	Jun-22	71%	81%
20	C10	10	Jun-22	70%	80%
21	C11	20	Jun-22	70%	81%
22	C12	10	Jun-22	69%	81%
23	C13	10	Jun-22	71%	81%
24	C14	20	Jun-22	70%	80%
25	C15	30	Jun-22	70%	80%
26	C16	20	Jun-22	70%	80%

AMRAPALI, CENTURIAN (O2 VALLEY)

Project Name : Construction / Rectification of Balance works / Left Out works of AMRAPALI CENTURIAN PARK (LOW RISE + O2 VALLEY) on As is where Basis at Plot GH- 05, Sector Techzone-IV, Greater Noida, Uttar Pradesh, pertains to Amrapali group.

Date of Start	15.03.2020
Date Of Completion	14.03.2022
Revised Date of Completion (Due to Covid-19 Pandemic 1st Waves, 2nd Waves and delay in receiving payments)	31.10.2022

FLAT HAND OVER PLANNING**O2 Valley**

Sl. No.	Tower No.	No. of Floors	No. of Un-finished Flats	Completion schedule	Completion as on 31.03.2022 as per NBCC Scope (%)	Overall Completion as on 31.03.2022 (%)
1	F16	1	10	Jun-22	73%	86%
2		2	10	Jun-22	73%	86%
3		3	10	Jun-22	71%	85%
4		4	10	Jun-22	71%	85%
5		5	10	Jun-22	71%	85%
6		6	10	Jun-22	71%	85%
7		7	10	Jun-22	70%	85%
8		8	10	Jun-22	70%	85%
9		9	10	Jun-22	70%	85%
10		10	10	Jun-22	70%	85%
11		11	10	Jun-22	70%	85%
12		12	10	Jun-22	69%	84%
13		13	10	Jun-22	69%	84%
14		14	10	Jun-22	69%	84%
15		15	10	Jun-22	66%	83%
16		16	10	Jun-22	66%	83%
17		17	10	Jun-22	66%	83%
18		18	10	Jun-22	64%	82%
19		19	10	Jun-22	64%	82%
20		20	10	Jun-22	64%	82%

LOW RISE FRONT ELEVATION POLICE CHOWKI



LOW RISE - E BLOCK - FRONT ELEVATION



LOW RISE - D BLOCK - FRONT ELEVATION



LOW RISE - C BLOCK



Low Rise - Badminton Court



AMRAPALI, CENTURIAN (O2 VALLEY)

Project Name : Construction / Rectification of Balance works / Left Out works of AMRAPALI CENTURIAN PARK (LOW RISE + O2 VALLEY) on As is where Basis at Plot GH- 05, Sector Techzone-IV, Greater Noida, Uttar Pradesh, pertains to Amrapali group.

Date of Start	15.03.2020
Date Of Completion	14.03.2022
Revised Date of Completion (Due to Covid-19 Pandemic 1st Waves, 2nd Waves and delay in receiving payments)	31.10.2022

FLAT HAND OVER PLANNING**O2 Valley**

Sl. No.	Tower No.	No. of Floors	No. of Un-finished Flats	Completion schedule	Completion as on 31.03.2022 as per NBCC Scope (%)	Overall Completion as on 31.03.2022 (%)
1	F16	1	10	Jun-22	73%	86%
2		2	10	Jun-22	73%	86%
3		3	10	Jun-22	71%	85%
4		4	10	Jun-22	71%	85%
5		5	10	Jun-22	71%	85%
6		6	10	Jun-22	71%	85%
7		7	10	Jun-22	70%	85%
8		8	10	Jun-22	70%	85%
9		9	10	Jun-22	70%	85%
10		10	10	Jun-22	70%	85%
11		11	10	Jun-22	70%	85%
12		12	10	Jun-22	69%	84%
13		13	10	Jun-22	69%	84%
14		14	10	Jun-22	69%	84%
15		15	10	Jun-22	66%	83%
16		16	10	Jun-22	66%	83%
17		17	10	Jun-22	66%	83%
18		18	10	Jun-22	64%	82%
19		19	10	Jun-22	64%	82%
20		20	10	Jun-22	64%	82%

AMRAPALI, CENTURIAN (O2 VALLEY)

Project Name : Construction / Rectification of Balance works / Left Out works of AMRAPALI CENTURIAN PARK (LOW RISE + O2 VALLEY) on As is where Basis at Plot GH- 05, Sector Techzone-IV, Greater Noida, Uttar Pradesh, pertains to Amrapali group.

Date of Start	15.03.2020
Date Of Completion	14.03.2022
Revised Date of Completion (Due to Covid-19 Pandemic 1st Waves, 2nd Waves and delay in receiving payments)	31.10.2022

FLAT HAND OVER PLANNING**O2 Valley**

Sl. No.	Tower No.	No. of Floors	No. of Un-finished Flats	Completion schedule	Completion as on 31.03.2022 as per NBCC Scope (%)	Overall Completion as on 31.03.2022 (%)
21	F15	1	10	Aug.-2022	68%	84%
22		2	10	Aug.-2022	68%	84%
23		3	10	Aug.-2022	68%	84%
24		4	10	Aug.-2022	68%	84%
25		5	10	Aug.-2022	66%	83%
26		6	10	Aug.-2022	66%	83%
27		7	10	Aug.-2022	66%	83%
28		8	10	Aug.-2022	63%	82%
29		9	10	Aug.-2022	63%	82%
30		10	10	Aug.-2022	63%	82%
31		11	10	Aug.-2022	62%	80%
32		12	10	Aug.-2022	62%	80%
33		13	10	Aug.-2022	62%	80%
34		14	10	Aug.-2022	62%	80%
35		15	10	Aug.-2022	62%	80%
36		16	10	Aug.-2022	62%	80%
37		17	10	Aug.-2022	62%	80%
38		18	10	Aug.-2022	62%	80%
39		19	10	Aug.-2022	62%	80%
40		20	10	Aug.-2022	61%	79%

AMRAPALI, CENTURIAN (O2 VALLEY)

Project Name : Construction / Rectification of Balance works / Left Out works of AMRAPALI CENTURIAN PARK (LOW RISE + O2 VALLEY) on As is where Basis at Plot GH- 05, Sector Techzone-IV, Greater Noida, Uttar Pradesh, pertains to Amrapali group.

Date of Start	15.03.2020
Date Of Completion	14.03.2022
Revised Date of Completion (Due to Covid-19 Pandemic 1st Waves, 2nd Waves and delay in receiving payments)	31.10.2022

FLAT HAND OVER PLANNING**O2 Valley**

Sl. No.	Tower No.	No. of Floors	No. of Un-finished Flats	Completion schedule	Completion as on 31.03.2022 as per NBCC Scope (%)	Overall Completion as on 31.03.2022 (%)
41	F17	1	10	Sep.-2022	65%	82%
42		2	10	Sep.-2022	65%	82%
43		3	10	Sep.-2022	65%	82%
44		4	10	Sep.-2022	65%	82%
45		5	10	Sep.-2022	65%	82%
46		6	10	Sep.-2022	65%	82%
47		7	10	Sep.-2022	65%	82%
48		8	10	Sep.-2022	62%	81%
49		9	10	Sep.-2022	62%	81%
50		10	10	Sep.-2022	62%	81%
51		11	10	Sep.-2022	61%	79%
52		12	10	Sep.-2022	61%	79%
53		13	10	Sep.-2022	61%	79%
54		14	10	Sep.-2022	61%	79%
55		15	10	Sep.-2022	61%	79%
56		16	10	Sep.-2022	61%	79%
57		17	10	Sep.-2022	61%	79%
58		18	10	Sep.-2022	60%	78%
59		19	10	Sep.-2022	60%	78%
60		20	10	Sep.-2022	60%	78%

AMRAPALI, CENTURIAN (O2 VALLEY)

Project Name : Construction / Rectification of Balance works / Left Out works of AMRAPALI CENTURIAN PARK (LOW RISE + O2 VALLEY) on As is where Basis at Plot GH- 05, Sector Techzone-IV, Greater Noida, Uttar Pradesh, pertains to Amrapali group.

Date of Start	15.03.2020
Date Of Completion	14.03.2022
Revised Date of Completion (Due to Covid-19 Pandemic 1st Waves, 2nd Waves and delay in receiving payments)	31.10.2022

FLAT HAND OVER PLANNING**O2 Valley**

Sl. No.	Tower No.	No. of Floors	No. of Un-finished Flats	Completion schedule	Completion as on 31.03.2022 as per NBCC Scope (%)	Overall Completion as on 31.03.2022 (%)
61	F18	1	10	Sep.-2022	65%	82%
62		2	10	Sep.-2022	65%	82%
63		3	10	Sep.-2022	65%	82%
64		4	10	Sep.-2022	65%	82%
65		5	10	Sep.-2022	65%	82%
66		6	10	Sep.-2022	65%	82%
67		7	10	Sep.-2022	65%	82%
68		8	10	Sep.-2022	62%	81%
69		9	10	Sep.-2022	62%	81%
70		10	10	Sep.-2022	61%	80%
71		11	10	Sep.-2022	61%	80%
72		12	10	Sep.-2022	61%	80%
73		13	10	Sep.-2022	61%	80%
74		14	10	Sep.-2022	61%	80%
75		15	10	Sep.-2022	61%	80%
76		16	10	Sep.-2022	61%	80%
77		17	10	Sep.-2022	61%	80%
78		18	10	Sep.-2022	61%	80%
79		19	10	Sep.-2022	60%	77%
80		20	10	Sep.-2022	60%	77%

AMRAPALI, CENTURIAN (O2 VALLEY)

Project Name : Construction / Rectification of Balance works / Left Out works of AMRAPALI CENTURIAN PARK (LOW RISE + O2 VALLEY) on As is where Basis at Plot GH- 05, Sector Techzone-IV, Greater Noida, Uttar Pradesh, pertains to Amrapali group.

Date of Start	15.03.2020
Date Of Completion	14.03.2022
Revised Date of Completion (Due to Covid-19 Pandemic 1st Waves, 2nd Waves and delay in receiving payments)	31.10.2022

External MEP Works**O2 Valley**

Sl. No	Description	Completion schedule	Completion as on 31.03.2022 as per NBCC Scope (%)	Overall Completion as on 31.03.2022 (%)
1	DGs	Jun-2022/ Aug -2022/ Sep-2022	26%	26%
2	Transformers	Jun-2022/ Aug -2022/ Sep-2022	26%	26%
4	WTP	Jun-2022/ Aug -2022/ Sep-2022	25%	25%
5	Firefighting works	Jun-2022/ Aug -2022/ Sep-2022	41%	41%
6	Lift	Jun-2022/ Aug -2022/ Sep-2022	10%	10%
7	Basements Ventilation	Jun-2022/ Aug -2022/ Sep-2022	31%	31%

EXTERNAL DEVELOPMENT WORKS

Sl. No	Description	Completion schedule	Completion as on 31.03.2022 as per NBCC Scope (%)	Overall Completion as on 31.03.2022 (%)
O2 Valley				
1	Road work	Jun-2022/ Aug -2022/ Sep-2022	29%	29%
2	External Electrical work	Jun-2022/ Aug -2022/ Sep-2022	17%	17%
3	Horticulture work	Jun-2022/ Aug -2022/ Sep-2022	0%	0%
4	Handing over of overall project	Sep' 2022	0%	0%

F15 & F16



F17 & F18



Horticulture Work in Progress



Road Work in Progress - Near O2 Valley



Painting Work in Progress - Stilt Floor - O2 Valley

