



Area Subleased

OPEN

OPEN

OPEN

OPEN

NBCC Office

Authority Public Garden

AMRAPALI, CENTURIAN (TERRACE HOMES & TROPICAL GARDEN)

Project Name: Construction/Rectification of Balance works /Left Out works of Amrapali Centurian park (Terrace Homes & Tropical Garden) on as is where Basis at Plot GH- 05, Sector Techzone-04, Greater Noida, Uttar Pradesh, pertains to Amrapali group.

Date of Start	28.08.2020
Date Of Completion	27.08.2023
Revised Date of Completion (Due to Covid-19 Pandemic 2nd Waves and delay in receiving payments)	28.02.2024

FLAT HAND OVER PLANNING

Sl. No.	Tower No.	No. of Un-finished Flats	Completion schedule	Completion as on 31.03.2022 as per NBCC Scope (%)	Overall Completion as on 31.03.2022 (%)
1	A1	72	Aug.-2022	57%	67%
2	A2	72	Aug.-2022	56%	66%
3	A3	72	Aug.-2022	53%	64%
4	A4	72	Aug.-2022	52%	61%
5	A5	72	Aug.-2022	51%	60%
6	B2	160	Aug.-2022	48%	50%
7	B1	160	Feb.-2023	48%	50%
8	B3	160	Feb.-2023	22%	38%
9	B4	160	Feb.-2023	27%	41%
10	B5	160	Feb.-2023	21%	44%
11	F1	210	Feb.-2023	26%	44%
12	F2	210	Feb.-2023	26%	44%
13	F3	210	Jul.-2023	26%	38%
14	F4	210	Jul.-2023	26%	40%
15	F5	206	Jul.-2023	26%	40%
16	F6	207	Jul.-2023	21%	39%
17	F7	210	Jul.-2023	21%	38%
18	B6	160	Jul.-2023	19%	41%
19	B7	160	Jul.-2023	19%	39%
20	B8	210	Dec.-2023	11%	36%
21	B9	160	Dec.-2023	11%	36%
22	F8	160	Dec.-2023	13%	38%
23	F9	250	Aug-23	29%	30%
24	F10	250	Aug-23	29%	30%
25	F11	249	Aug-23	15%	16%
26	F12	250	Aug-23	10%	11%
27	F12A	249	Aug-23	13%	14%

AMRAPALI, CENTURIAN (TERRACE HOMES & TROPICAL GARDEN)

Project Name: Construction/Rectification of Balance works /Left Out works of Amrapali Centurian park (Terrace Homes & Tropical Garden) on as is where Basis at Plot GH- 05, Sector Techzone-04, Greater Noida, Uttar Pradesh, pertains to Amrapali group.

Date of Start 28.08.2020

Date Of Completion 27.08.2023

Revised Date of Completion (Due to Covid-19 Pandemic 2nd Waves and delay in receiving payments) 28.02.2024

External MEP Works

Sl. No	Description	Completion schedule	Completion as on 31.03.2022 as per NBCC Scope (%)	Overall Completion as on 31.03.2022 (%)
1	DGs	Aug-22/Feb-23/ Jul-23/Dec-23	0%	0%
2	Transformers	Aug-22/Feb-23/ Jul-23/Dec-23	5%	5%
3	STP	Aug-22/Feb-23/ Jul-23/Dec-23	29%	29%
4	WTP	Aug-22/Feb-23/ Jul-23/Dec-23	29%	29%
5	Firefighting works	Aug-22/Feb-23/ Jul-23/Dec-23	29%	29%
6	Lift	Aug-22/Feb-23/ Jul-23/Dec-23	7%	7%
7	Basement Ventilation	Aug-22/Feb-23/ Jul-23/Dec-23	0%	0%

EXTERNAL DEVELOPMENT WORKS

Sl. No	Description	Completion schedule	Completion as on 31.03.2022 as per NBCC Scope (%)	Overall Completion as on 31.03.2022 (%)
1	Road work	Aug-22/Feb-23/ Jul-23/Dec-23	0%	0%
2	External Electrical work	Aug-22/Feb-23/ Jul-23/Dec-23	0%	0%
3	Horticulture work	Aug-22/Feb-23/ Jul-23/Dec-23	0%	0%

TOWER - B1 EXTERNAL PRIMER WORK IN PROGRESS



TOWER - B2 EXTERNAL WHITE WASH WORK IN PROGRESS



TOWER - F10 EXTERNAL & INTERNAL PLASTER WORK IN PROGRESS



TOWER - A1 TO A5 BASEMENT FIRE FIGHTING WORK IN PROGRESS



OPPO F1 Pro · @sudeep

2022.03.17 12:24

TOWER - A2 FIRE WORK IN PROGRESS



TOWER - A1 TARRECE FLOOR APP MEMBRANE WATER TESTING WORK IN PROGRESS

