

AMRAPALI, CENTURIAN (TERRACE HOMES & TROPICAL GARDEN)

Project Name: Construction/Rectification of Balance works /Left Out works of Amrapali Centurian park (Terrace Homes & Tropical Garden) on as is where Basis at Plot GH- 05, Sector Techzone-04, Greater Noida, Uttar Pradesh, pertains to Amrapali group.

Date of Start	28.08.2020
Date Of Completion	27.08.2023
Revised Date of Completion (Due to Covid-19 Pandemic 2nd Waves and delay in receiving payments)	28.02.2024

FLAT HAND OVER PLANNING

Sl. No.	Tower No.	No. of Un-finished Flats	Completion schedule	Completion as on 30.04.2022 as per NBCC Scope (%)	Overall Completion as on 30.04.2022 (%)
1	A1	72	Aug-22	58%	68%
2	A2	72	Aug-22	57%	67%
3	A3	72	Aug-22	54%	65%
4	A4	72	Aug-22	53%	62%
5	A5	72	Aug-22	52%	61%
6	B2	160	Aug-22	49%	51%
7	B1	160	Feb-23	49%	51%
8	B3	160	Feb-23	23%	39%
9	B4	160	Feb-23	28%	42%
10	B5	160	Feb-23	22%	45%
11	F1	210	Feb-23	27%	45%
12	F2	210	Feb-23	27%	45%
13	F3	210	Jul-23	27%	39%
14	F4	210	Jul-23	27%	41%
15	F5	206	Jul-23	27%	41%
16	F6	207	Jul-23	22%	40%
17	F7	210	Jul-23	22%	39%
18	B6	160	Jul-23	20%	42%
19	B7	160	Jul-23	20%	40%
20	B8	210	Dec-23	12%	37%
21	B9	160	Dec-23	12%	37%
22	F8	160	Dec-23	14%	39%
23	F9	250	Aug-23	30%	31%
24	F10	250	Aug-23	30%	31%
25	F11	249	Aug-23	16%	17%
26	F12	250	Aug-23	11%	12%
27	F12A	249	Aug-23	14%	15%

AMRAPALI, CENTURIAN (TERRACE HOMES & TROPICAL GARDEN)

Project Name: Construction/Rectification of Balance works /Left Out works of Amrapali Centurian park (Terrace Homes & Tropical Garden) on as is where Basis at Plot GH- 05, Sector Techzone-04, Greater Noida, Uttar Pradesh, pertains to Amrapali group.

Date of Start 28.08.2020

Date Of Completion 27.08.2023

Revised Date of Completion (Due to Covid-19 Pandemic 2nd Waves and delay in reciving payments) 28.02.2024

External MEP Works

Sl. No	Description	Completion schedule	Completion as on 30.04.2022 as per NBCC Scope (%)	Overall Completion as on 30.04.2022 (%)
1	DGs	Aug-22/Feb-23/ Jul-23/Dec-23	0%	0%
2	Transformers	Aug-22/Feb-23/ Jul-23/Dec-23	5%	5%
3	STP	Aug-22/Feb-23/ Jul-23/Dec-23	30%	30%
4	WTP	Aug-22/Feb-23/ Jul-23/Dec-23	29%	29%
5	Firefighting works	Aug-22/Feb-23/ Jul-23/Dec-23	30%	30%
6	Lift	Aug-22/Feb-23/ Jul-23/Dec-23	8%	8%
7	Basement Ventilation	Aug-22/Feb-23/ Jul-23/Dec-23	0%	0%

EXTERNAL DEVELOPMENT WORKS

Sl. No	Description	Completion schedule	Completion as on 30.04.2022 as per NBCC Scope (%)	Overall Completion as on 30.04.2022 (%)
1	Road work	Aug-22/Feb-23/ Jul-23/Dec-23	0%	0%
2	External Electrical work	Aug-22/Feb-23/ Jul-23/Dec-23	0%	0%
3	Horticulture work	Aug-22/Feb-23/ Jul-23/Dec-23	0%	0%

TOWER - A5 EXTERNAL PAINT WORK IN PROGRESS



NON TOWER AREA B5 SLAB STEEL BINDING WORK IN PROGRESS



TOWER - F9 EXTERNAL PLASTER WORK IN PROGRESS



TOWER - B1 EXTERNAL WORK IN PROGRESS



TOWER - B1 SAMPLE FLAT KITCHEN WORK IN PROGRESS



TOWER - F11 EXTERNAL WORK IN PROGRESS

