



SITE LAYOUT

AMRAPALI, CENTURIAN (LOW RISE)

Project Name : Construction / Rectification of Balance works / Left Out works of AMRAPALI CENTURIAN PARK (LOW RISE + O2 VALLEY) on As is where Basis at Plot GH- 05, Sector Techzone-IV, Greater Noida, Uttar Pradesh, pertains to Amrapali group.

Date of Start	15.03.2020
Date Of Completion	14.03.2022
Revised Date of Completion (Due to Covid-19 Pandemic 1st Waves, 2nd Waves and delay in receiving payments)	30.10 .2022

FLAT HAND OVER PLANNING**LOW RISE**

Sl. No.	Tower No.	No. of Un-finished Flats	Completion schedule	Completion as on 31.05.22 as per NBCC Scope (%)	Overall Completion as on 31.05.2022 (%)
1	E1	10	Mar-22	99%	99%
2	E2	30	Mar-22	99%	99%
3	E3	50	Mar-22	99%	99%
4	E4	50	Mar-22	99%	99%
5	D1	20	Jun-22	99%	99%
6	D2	10	Jun-22	99%	99%
7	D3	20	Jun-22	99%	99%
8	D4	10	Jun-22	99%	99%
9	D5	50	Jun-22	99%	99%
10	D6	50	Jun-22	99%	99%
11	C1	30	Jun-22	78%	91%
12	C2	40	Jun-22	78%	91%
13	C3	20	Jun-22	76%	89%
14	C4	10	Jun-22	77%	89%
15	C5	10	Jun-22	77%	89%
16	C6	20	Jun-22	84%	91%
17	C7	10	Jun-22	84%	91%
18	C8	20	Jun-22	78%	88%
19	C9	20	Jun-22	77%	88%
20	C10	10	Jun-22	77%	88%
21	C11	20	Jul-22	77%	87%
22	C12	10	Jul-22	75%	86%
23	C13	10	Jul-22	75%	85%
24	C14	20	Jul-22	75%	85%
25	C15	30	Jul-22	75%	85%
26	C16	20	Jul-22	75%	85%

AMRAPALI, CENTURIAN (LOW RISE)

Project Name : Construction / Rectification of Balance works / Left Out works of AMRAPALI CENTURIAN PARK (LOW RISE + O2 VALLEY) on As is where Basis at Plot GH- 05, Sector Techzone-IV, Greater Noida, Uttar Pradesh, pertains to Amrapali group.

Date of Start 15.03.2020

Date Of Completion 14.03.2022

Revised Date of Completion (Due to Covid-19 Pandemic 1st Waves, 2nd Waves and delay in receiving in payments) 30.10.2022

LOW RISE**External MEP Works**

Sl. No	Description	Completion schedule	Completion as on 31.05.2022 as per NBCC Scope (%)	Overall Completion as on 31.05.2022 (%)
Low Rise				
1	DGs	Jul-22	74%	74%
2	Transformers	Jul-22	61%	61%
3	STP	Jul-22	78%	78%
4	WTP	Completed	100%	100%
5	Firefighting works	Jul-22	90%	90%
6	Lift	Jul-22	79%	79%
7	Basements Ventilation	Jul-22	71%	71%

EXTERNAL DEVELOPMENT WORKS

Sl. No	Description	Completion schedule	Completion as on 31.05.2022 as per NBCC Scope (%)	Overall Completion as on 31.05.2022 (%)
Low Rise				
1	Road work	Mar-22/ Jun-22	99%	99%
2	External Electrical work	Mar-22/ Jun-22	74%	74%
3	Horticulture work	Mar-22/ Jun-22	85%	85%

LOW RISE FRONT ELEVATION POLICE CHOWKI



LOW RISE FRONT ELEVATION E BLOCK



Low Rise - Horticulture Work in Progress



AMRAPALI, CENTURIAN (O2 VALLEY)

Project Name : Construction / Rectification of Balance works / Left Out works of AMRAPALI CENTURIAN PARK (LOW RISE + O2 VALLEY) on As is where Basis at Plot GH- 05, Sector Techzone-IV, Greater Noida, Uttar Pradesh, pertains to Amrapali group.

Date of Start	15.03.2020
Date Of Completion	14.03.2022
Revised Date of Completion (Due to Covid-19 Pandemic 1st Waves, 2nd Waves and delay in receiving payments)	31.10.2022

FLAT HAND OVER PLANNING

O2 Valley

Sl. No.	Tower No.	No. of Floors	No. of Un-finished Flats	Completion schedule	Completion as on 31.05.2022 as per NBCC Scope (%)	Overall Completion as on 31.05.2022 (%)
1	F16	1	10	Jul-22	76%	89%
2		2	10	Jul-22	76%	89%
3		3	10	Jul-22	74%	88%
4		4	10	Jul-22	74%	88%
5		5	10	Jul-22	74%	88%
6		6	10	Jul-22	74%	88%
7		7	10	Jul-22	73%	88%
8		8	10	Jul-22	73%	88%
9		9	10	Jul-22	73%	88%
10		10	10	Jul-22	73%	88%
11		11	10	Jul-22	73%	88%
12		12	10	Jul-22	72%	87%
13		13	10	Jul-22	72%	87%
14		14	10	Jul-22	72%	87%
15		15	10	Jul-22	69%	86%
16		16	10	Jul-22	69%	86%
17		17	10	Jul-22	69%	86%
18		18	10	Jul-22	67%	85%
19		19	10	Jul-22	67%	85%
20		20	10	Jul-22	67%	85%

AMRAPALI, CENTURIAN (O2 VALLEY)

Project Name : Construction / Rectification of Balance works / Left Out works of AMRAPALI CENTURIAN PARK (LOW RISE + O2 VALLEY) on As is where Basis at Plot GH- 05, Sector Techzone-IV, Greater Noida, Uttar Pradesh, pertains to Amrapali group.

Date of Start 15.03.2020

Date Of Completion 14.03.2022

Revised Date of Completion (Due to Covid-19 Pandemic 1st Waves, 2nd Waves and delay in receiving payments) 31.10.2022

FLAT HAND OVER PLANNING**O2 Valley**

Sl. No.	Tower No.	No. of Floors	No. of Un-finished Flats	Completion schedule	Completion as on 31.05.2022 as per NBCC Scope (%)	Overall Completion as on 31.05.2022 (%)
21	F15	1	10	Aug-22	71%	87%
22		2	10	Aug-22	71%	87%
23		3	10	Aug-22	71%	87%
24		4	10	Aug-22	71%	87%
25		5	10	Aug-22	69%	86%
26		6	10	Aug-22	69%	86%
27		7	10	Aug-22	69%	86%
28		8	10	Aug-22	66%	85%
29		9	10	Aug-22	66%	85%
30		10	10	Aug-22	66%	85%
31		11	10	Aug-22	65%	83%
32		12	10	Aug-22	65%	83%
33		13	10	Aug-22	65%	83%
34		14	10	Aug-22	65%	83%
35		15	10	Aug-22	65%	83%
36		16	10	Aug-22	65%	83%
37		17	10	Aug-22	65%	83%
38		18	10	Aug-22	65%	83%
39		19	10	Aug-22	65%	83%
40		20	10	Aug-22	64%	82%

AMRAPALI, CENTURIAN (O2 VALLEY)

Project Name : Construction / Rectification of Balance works / Left Out works of AMRAPALI CENTURIAN PARK (LOW RISE + O2 VALLEY) on As is where Basis at Plot GH- 05, Sector Techzone-IV, Greater Noida, Uttar Pradesh, pertains to Amrapali group.

Date of Start 15.03.2020

Date Of Completion 14.03.2022

Revised Date of Completion (Due to Covid-19 Pandemic 1st Waves, 2nd Waves and delay in receiving payments) 31.10.2022

FLAT HAND OVER PLANNING**O2 Valley**

Sl. No.	Tower No.	No. of Floors	No. of Un-finished Flats	Completion schedule	Completion as on 31.05.2022 as per NBCC Scope (%)	Overall Completion as on 31.05.2022 (%)
41	F17	1	10	Sep-22	68%	85%
42		2	10	Sep-22	68%	85%
43		3	10	Sep-22	68%	85%
44		4	10	Sep-22	68%	85%
45		5	10	Sep-22	68%	85%
46		6	10	Sep-22	68%	85%
47		7	10	Sep-22	68%	85%
48		8	10	Sep-22	65%	84%
49		9	10	Sep-22	65%	84%
50		10	10	Sep-22	65%	84%
51		11	10	Sep-22	64%	82%
52		12	10	Sep-22	64%	82%
53		13	10	Sep-22	64%	82%
54		14	10	Sep-22	64%	82%
55		15	10	Sep-22	64%	82%
56		16	10	Sep-22	64%	82%
57		17	10	Sep-22	64%	82%
58		18	10	Sep-22	63%	81%
59		19	10	Sep-22	63%	81%
60		20	10	Sep-22	63%	81%

AMRAPALI, CENTURIAN (O2 VALLEY)

Project Name : Construction / Rectification of Balance works / Left Out works of AMRAPALI CENTURIAN PARK (LOW RISE + O2 VALLEY) on As is where Basis at Plot GH- 05, Sector Techzone-IV, Greater Noida, Uttar Pradesh, pertains to Amrapali group.

Date of Start 15.03.2020

Date Of Completion 14.03.2022

Revised Date of Completion (Due to Covid-19 Pandemic 1st Waves, 2nd Waves and delay in receiving payments) 31.10.2022

FLAT HAND OVER PLANNING**O2 Valley**

Sl. No.	Tower No.	No. of Floors	No. of Un-finished Flats	Completion schedule	Completion as on 31.05.2022 as per NBCC Scope (%)	Overall Completion as on 31.05.2022 (%)
61	F18	1	10	Sep-22	68%	85%
62		2	10	Sep-22	68%	85%
63		3	10	Sep-22	68%	85%
64		4	10	Sep-22	68%	85%
65		5	10	Sep-22	68%	85%
66		6	10	Sep-22	68%	85%
67		7	10	Sep-22	68%	85%
68		8	10	Sep-22	65%	84%
69		9	10	Sep-22	65%	84%
70		10	10	Sep-22	64%	83%
71		11	10	Sep-22	64%	83%
72		12	10	Sep-22	64%	83%
73		13	10	Sep-22	64%	83%
74		14	10	Sep-22	64%	83%
75		15	10	Sep-22	64%	83%
76		16	10	Sep-22	64%	83%
77		17	10	Sep-22	64%	83%
78		18	10	Sep-22	64%	83%
79		19	10	Sep-22	63%	80%
80		20	10	Sep-22	63%	80%

AMRAPALI, CENTURIAN (O2 VALLEY)

Project Name : Construction / Rectification of Balance works / Left Out works of AMRAPALI CENTURIAN PARK (LOW RISE + O2 VALLEY) on As is where Basis at Plot GH- 05, Sector Techzone-IV, Greater Noida, Uttar Pradesh, pertains to Amrapali group.

Date of Start	15.03.2020
Date Of Completion	14.03.2022
Revised Date of Completion (Due to Covid-19 Pandemic 1st Waves, 2nd Waves and delay in receiving payments)	31.10.2022

External MEP Works**O2 Valley**

Sl. No	Description	Completion schedule	Completion as on 31.05.2022 as per NBCC Scope (%)	Overall Completion as on 31.05.2022 (%)
1	DGs	Jul- 2022/Aug-2022/Sep-2022	35%	35%
2	Transformers	Jul- 2022/Aug-2022/Sep-2022	42%	42%
4	WTP	Jul- 2022/Aug-2022/Sep-2022	40%	40%
5	Firefighting works	Jul- 2022/Aug-2022/Sep-2022	45%	45%
6	Lift	Jul- 2022/Aug-2022/Sep-2022	10%	10%
7	Basements Ventilation	Jul- 2022/Aug-2022/Sep-2022	32%	32%

EXTERNAL DEVELOPMENT WORKS

Sl. No	Description	Completion schedule	Completion as on 31.05.2022 as per NBCC Scope (%)	Overall Completion as on 31.05.2022 (%)
O2 Valley				
1	Road work	Jul- 2022/Aug-2022/Sep-2022	35%	35%
2	External Electrical work	Jul- 2022/Aug-2022/Sep-2022	20%	20%
3	Horticulture work	Jul- 2022/Aug-2022/Sep-2022	5%	5%
4	Handing over of overall project	Sep' 2022		

Road Work In Progress - O2 Valley



F16 & F15 FRONT ELEVATION



F17 & F18 FRONT ELEVATION

