



SITE LAYOUT

AMRAPALI, CENTURIAN (TERRACE HOMES & TROPICAL GARDEN)

Project Name: Construction/Rectification of Balance works /Left Out works of Amrapali Centurian park (Terrace Homes & Tropical Garden) on as is where Basis at Plot GH- 05, Sector Techzone-04, Greater Noida, Uttar Pradesh, pertains to Amrapali group.

Date of Start 28.08.2020

Date Of Completion 27.08.2023

Revised Date of Completion (Due to Covid-19 Pandemic 2nd Waves and delay in receiving payments) 28.02.2024

FLAT HAND OVER PLANNING

Sl. No.	Tower No.	No. of Un-finished Flats	Completion schedule	Completion as on 31.05.2022 as per NBCC Scope (%)	Overall Completion as on 31.05.2022 (%)
1	A1	72	Aug-22	59%	69%
2	A2	72	Aug-22	58%	68%
3	A3	72	Aug-22	55%	66%
4	A4	72	Aug-22	54%	63%
5	A5	72	Aug-22	53%	62%
6	B2	160	Aug-22	50%	52%
7	B1	160	Feb-23	50%	52%
8	B3	160	Feb-23	24%	40%
9	B4	160	Feb-23	29%	43%
10	B5	160	Feb-23	23%	46%
11	F1	210	Feb-23	28%	46%
12	F2	210	Feb-23	28%	46%
13	F3	210	Jul-23	28%	40%
14	F4	210	Jul-23	28%	42%
15	F5	206	Jul-23	28%	42%
16	F6	207	Jul-23	23%	41%
17	F7	210	Jul-23	23%	40%
18	B6	160	Jul-23	21%	43%
19	B7	160	Jul-23	21%	41%
20	B8	210	Dec-23	13%	38%
21	B9	160	Dec-23	13%	38%
22	F8	160	Dec-23	15%	40%
23	F9	250	Aug-23	31%	32%
24	F10	250	Aug-23	31%	32%
25	F11	249	Aug-23	17%	18%
26	F12	250	Aug-23	12%	13%
27	F12A	249	Aug-23	15%	16%

AMRAPALI, CENTURIAN (TERRACE HOMES & TROPICAL GARDEN)				
Project Name: Construction/Rectification of Balance works /Left Out works of Amrapali Centurian park (Terrace Homes & Tropical Garden) on as is where Basis at Plot GH- 05, Sector Techzone-04, Greater Noida, Uttar Pradesh, pertains to Amrapali group.				
Date of Start				28.08.2020
Date Of Completion				27.08.2023
Revised Date of Completion (Due to Covid-19 Pandemic 2nd Waves and delay in reciving payments)				28.02.2024
External MEP Works				
Sl. No	Description	Completion schedule	Completion as on 31.05.2022 as per NBCC Scope (%)	Overall Completion as on 31.05.2022 (%)
1	DGs	Aug-22/Feb-23/ Jul-23/Dec-23	0%	0%
2	Transformers	Aug-22/Feb-23/ Jul-23/Dec-23	5%	5%
3	STP	Aug-22/Feb-23/ Jul-23/Dec-23	31%	31%
4	WTP	Aug-22/Feb-23/ Jul-23/Dec-23	30%	30%
5	Firefighting works	Aug-22/Feb-23/ Jul-23/Dec-23	31%	31%
6	Lift	Aug-22/Feb-23/ Jul-23/Dec-23	9%	9%
7	Basement Ventilation	Aug-22/Feb-23/ Jul-23/Dec-23	0%	0%
EXTERNAL DEVELOPMENT WORKS				
Sl. No	Description	Completion schedule	Completion as on 31.05.2022 as per NBCC Scope (%)	Overall Completion as on 31.05.2022 (%)
1	Road work	Aug-22/Feb-23/ Jul-23/Dec-23	0%	0%
2	External Electrical work	Aug-22/Feb-23/ Jul-23/Dec-23	0%	0%
3	Horticulture work	Aug-22/Feb-23/ Jul-23/Dec-23	0%	0%

TOWER - B1 EXTERNAL PAINTING WORK IN PROGRESS



TOWER - F11 SLAB STEEL BINDING WORK IN PROGRESS

